

Webster NH Select Board Project Status Highlight

Project	Status	Expected Completion	Next Steps	To find out more
White Plains Bridge	New Expected Time	2022, at risk based on time of DES approval	New Engineers chosen and working on project, update tonight.	Ask Town Admin
Clothespin Bridge	Delayed but progressing, now 100% funded!	2023 construction start	Federal training for Town Admin, new details and process from VHB.	Ask Town Admin
Sand Shed	Researching	Access begun in 2022	Discussion with abutter or alternate driveway location	Ask Town Admin or Road Agent
Town Hall	Ongoing	Ongoing, Department of Labor compliance certified, ceiling camera installed	security/ADA (more door and fob quotes being requested), fire suppression certification inspection this month, further ADA work	Ask Town Admin
Town Property Sales	Some completed and back on tax list	Ongoing	Opening bids for land.	Ask Town Admin or Assistant Town Admin
Deer Meadow Solar	Ongoing, delayed	2023 Construction Start, at risk based on 3rd party study delays	Receive further engineering once 3rd parties finish their studies, then draft MOU	Attend Solar Subcommittee Meeting (on hold until studies completed) or Ask Town Admin
Digital Records	In Progress	Recommendation expected this month.	Digital Records platform investigation and recommendation to come from records retention committee.	Ask Town Clerk or Assistant Town Admin
Policy Review	In Progress	Majority completed.	Personnel policy committee in progress. Presenting to the board next meeting.	Ask Town Admin